

CITY OF ROSEBURG
MEMORANDUM



DATE: April 10, 2020
TO: Airport Commission
FROM: Nikki Messenger, P.E., City Manager
SUBJECT: Meeting Cancellation

Commission meetings in April are **CANCELLED** due to the precautions being taken in light of the Coronavirus. The Airport Commission meeting scheduled for Thursday, April 16, 2020, has been **CANCELLED**.

The next regular meeting is scheduled for Thursday, June 18, 2020 at 3:30 p.m.

Below is a brief update regarding the edge lighting project:

The airport edge lighting project is going well and is currently on schedule to be completed by the end of April. The contractor will continue to close the runway 7 days a week from 8am to 4pm.

Below is a summary of things that have been completed and things to come in the next week.

- Much of the demo work is complete, the old weather station at mid airfield is the last remaining item yet to be removed.
- The contractor has completed installation of new conduit along both sides of the runway, approximately 10,000'.
- New light base cans are currently being installed, as of end of day today (Thursday) the contractor will have a little over 50% of the 80 cans installed. Installation will continue into next week.
- Half of the concrete segments for the new segmented circle have been precast, the remainder will be cast by the end of week.
- Sunday the contractor will begin pulling wire into the new conduit.
- Monday the contractor will be trenching across the blast pad at the north end of the runway to install new conduit and base cans for the threshold lights.
- Footings for the primary and secondary wind cones will be poured next week.